

Year	No	Project Name	Cable Type	Contractor	Owner	Service Provided	Boulder Clearance	Pre-Trenching
2018	K700	Kriegers Flak CGS Project	Power 2x 150kV HVAC	Assodivers Group	Energinet.dk & 50Hertz Transmission GmbH	Route Preparation & Offshore Protection	1000m	1000m
2019	K640	IFA2 HVDC (UK/France)	Power 2x HVDC & 1x FO cables bundled	Prysmian PowerLink Srl	National Grid and Réseau de Transport d'Electricité (RTE)	Cable Protection	28200m	
2021	K717	Viking Link	Power 2x HVDC & 1x FO cables bundled	Prysmian PowerLink Srl	National Grid and Energinet.dk	Boulder Clearance & Offshore Cable Protection	26400m	

Notes:

- K700 – Kriegers Flak Combined Grid Solutions

A Boulder clearance pass and Pre-trenching pass were performed at an area with high to very high strength CLAY Till ((up to 200 kPa undrained shear strength) within 0.3 to 2.5m below seabed) as per Vibrocores and CPTs indications
- K640 – IFA2 HVDC (UK/France)

Approximately 2,240 boulders were removed from the route during the boulder clearance campaign

Lengths per mode	
Boulder Clearance Mode	55,600m
Pre-Trenching Mode	1,000m